

<b>Task</b>	<b>Old Date</b>	<b>New Date</b>
Transient Model Calibration Completed	12/31/2017	August - September 2018?
All Scenarios - Model Runs - Completed	9/30/2018	December 2018 - January 2019?
All Analyses Completed	10/17/2018	4/30/2019
All Chapters to RWSP Team	August - December 2018	5/30/2019
1st Internal RWSP Draft	4/30/2019	7/30/2019
Final Internal Draft	9/20/2019	11/30/2019
External Draft	1/10/2020	1/31/2020
Comments	February - March 2020	February - March 2020
Public Workshops	February - March 2020	February - March 2020
1st Presentation to Governing Boards	March 2020	March 2020
Updated External Draft	April 2020	April 2020
Comments	April - June 2020	April - June 2020
Public Workshops	April - June 2020	April - June 2020
MOC / SC Presentations and Comment Incorporation	July - August 2020	July - August 2020
Final Draft (with Comments / Responses Appendix) - Governing Board Approval	October 2020	October 2020